

Works for Gas Transmission System Construction, Reconstruction or Maintenance in 2017

Seq. No.	Type of Works (Construction/ Reconstruction/ Repairs)	Kind of Works	Site	Object and Title of Works	Duration (in hours)	Date	Effect on Capacity Limitation
1	Reconstruction	Planned	Telsiai District	Replacement of the Bebrungas river-crossings of the gas transmission pipeline leading to Plunge M/R Station (2 units).	16	26 Jul 2017	No capacity limitation
2	Reconstruction	Planned	Marijampole District	Replacement Sakiai Gas Metering Station's scrubber filters FA; replacement of FB with gas condensate elimination equipment, disassembly of the AV-2 reverse valve	48	2 - 3 Aug 2017	No capacity limitation
3	Reconstruction	Planned	Siauliai District	Replacement of valve No 2 on the gas transmission pipeline branch leading to Radviliskis M/R Station.	12	22 Sep 2017	No capacity limitation
4	Repairs	Planned	Panevezys District	Replacement of an insulating sleeve at Alksnupiai M/R Station.	8	25 Sep 2017	No capacity limitation
5	Reconstruction	Planned	Panevezys District	Replacement of valve No 2 on the gas transmission pipeline branch leading to Alksnupiai M/R Station	8	25 Sep 2017	No capacity limitation
6	Reconstruction	Planned	Marijampole District	Installation of two ultrasonic gas meters at Sakiai Gas Metering Station - 2 units (DN400) with two valves DN400.	120	6 - 10 Nov 2017	No capacity limitation