

Works for gas transmission system construction, reconstruction and repairs in 2020

Abbreviations used:

GDS - gas distribution station;

GIPL - natural gas transmission system development project of regional importance "The Gas Interconnection Poland-Lithuania";

GMS - gas metering station;

GTP - gas transmission pipeline;

SCADA - remote control and data processing system "Supervisory Control and Data Acquisition".

Seq. No.	Type of Works	Kind of Works	County	Object and Title of Works	Duration of Works, hours	Start of Works	End of Works	Capacity limitation at the entry/exit point, MWh/day
1	Reconstruction	Planned	Kaunas	Elimination of defects detected during inspection on the GTP branch Jonava I	96	9 June 2020	12 June 2020	Capacity will be limited up to 21890 MWh/day through Jonava GDS exit point
2	Reconstruction	Planned	Vilnius	Replacement of valve No. 25 and replacement of valve No. 26 including connection to SCADA on the GTP Ivacevičiai - Vilnius - Ryga (DN700). Replacement of valve No. 1 including connection to SCADA on the GTP branch leading to Šalčininkai GDS	48	2 September 2020	3 September 2020	No limitation
3	Reconstruction	Planned	Kaunas	Installation of intelligent pig receiver on the GTP Vilnius - Kaunas near the valves No. 14 and 15	48	15 September 2020	16 September 2020	No limitation
4	Reconstruction	Planned	Kaunas	Replacement of valve No. 1-1 including connection to SCADA on the GTP branch (DN150) leading to Praviėna GDS	48	15 September 2020	16 September 2020	No limitation
5	Reconstruction	Planned	Kaunas	Installation of intelligent pig launcher on the GTP Vilnius - Kaunas before the valves unit No. 8. Laying of a 150 meters section of the gas pipeline from valves' unit No. 8 in the direction of Kaunas. Replacement of branching tees.	96	21 September 2020	24 September 2020	No limitation
6	Reconstruction	Planned	Kaunas	Replacement of valve No. 1-1 including connection to SCADA on the GTP branch (DN 100) leading to Žiezmariai GDS	96	21 September 2020	24 September 2020	No limitation
7	Reconstruction	Planned	Kaunas	Replacement of valve No. 1-1 including connection to SCADA on the GTP branch (DN 200) leading to Kaišiadorys GDS	96	21 September 2020	24 September 2020	No limitation
8	Reconstruction	Planned	Kaunas	Incision point JT-10 of the project GIPL. Replacement of valve No. 48 including connection to SCADA on the GTP Minskas - Vilnius - Vievis (DN700)	48	28 September 2020	29 September 2020	Capacity will be limited up to 21890 MWh/day at Jonava GDS exit point and up to 22800 MWh/day through Šakiai GMS exit point
9	Reconstruction	Planned	Vilnius	Incision point JT-9 of the project GIPL. Replacement of valve No. 49 including connection to SCADA on the GTP Minskas - Vilnius - Vievis (DN700)	48	6 October 2020	7 October 2020	No limitation
10	Reconstruction	Planned	Vilnius	Replacement of valve No. 1-1 including connection to SCADA on the GTP branch (DN 100) leading to Vievis GDS	48	6 October 2020	7 October 2020	No limitation
11	Reconstruction	Planned	Vilnius	Incision point JT-11 of the project GIPL. Replacement of valve No. 1-1 including connection to SCADA on the GTP branch (DN 500) leading to Elektrėnai GDS	48	6 October 2020	7 October 2020	Capacity will be limited up to 0 MWh/day at Elektrėnai GDS through AB "Ignitis gamyba" exit point
12	Reconstruction	Planned	Vilnius	Incision points JT-1; JT-1.1; JT-1.12; JT-2; JT-3; JT-4; JT-5 of the project GIPL near the gas compressor station Jaučiūnai	336	6 October 2020	19 October 2020	On 6 and 19 October 2020 gas flow may be stopped for up to 3 hours and capacity will be limited up to 45600 MWh/day through Šakiai GMS exit point
13	Reconstruction	Planned	Vilnius	Replacement of valves No. 45A, 47B including connection to SCADA on the GTP Minskas - Vilnius - Vievis (DN700)	72	9 November 2020	12 November 2020	No limitation
14	Reconstruction	Planned	Vilnius	Incision point JT-8 of the project GIPL. Replacement of valves No. 44, 46 including connection to SCADA on the GTP Minskas - Vilnius - Vievis (DN1000)	72	9 November 2020	12 November 2020	No limitation
15	Reconstruction	Planned	Klaipėda	Reconstruction of separate pipeline segment including changing the tray under the road on the GTP branch leading to Palanga GDS	72	17 November 2020	19 November 2020	No limitation
16	Reconstruction	Planned	Kaunas	Incision point JT-12 of the project GIPL	24	23 November 2020	23 November 2020	No limitation
17	Reconstruction	Planned	Marijampolė	Incision points JT-13; JT-14; JT-15 of the project GIPL. Elimination of defects detected during inspection on the GTP branch leading to Alytus GDS	48	24 November 2020	25 November 2020	No limitation
18	Reconstruction	Planned	Kaunas	Elimination of defects detected during inspection on the GTP branch leading to Girininkai GDS	96	1 December 2020	4 December 2020	No limitation
19	Reconstruction	Planned	Šiauliai	Elimination of defects detected during inspection on the GTP Panevėžys - Šiauliai II	96	2 December 2020*	18 December 2020*	No limitation

* - the date will be specified