Works for gas transmission system construction, reconstruction and repairs in 2019

Seq. No.	Type of Works	Kind of Works	County	Object and Title of Works	Duration of Works, hours	Start	End	Capacity, kWh/day
1	Reconstruction	Planned	Vilnius	Replacement of 13 sections of pipes on the gas trasmission pipeline (GTP) Ivaceviciai - Vilnius - Ryga	96	7 January 2019	10 January 2019	No limitation
2	Reconstruction	Planned	Marijampolė	Elimination of defects detected (17 units) during inspection on the GTP branch leading to Marijampole M/R Station	96	21 May 2019	24 May 2019	No limitation
3	Reconstruction	Planned	Telšiai - Klaipėda	Elimination of any defects detected during inspection on the GTP Šiauliai - Klaipėda	744	5 June 2019	05 July 2019	No limitation
4	Repairs	Planned	Republic of Belarus	Repairs on GTP Minskas - Vilnius DN 1200 54,8 - 115,9 km section in the Republic of Belarus	504	8 July 2019	28 July 2019	During the maintenance, transmission system capacity in Kotlovka Gas Metering Station entry point will be limited up to 0 kwh/day
5	Repairs	Planned	Kaunas	Dismantling of M/R Station Kaunas-2	48	9 July 2019	10 July 2019	No limitation
6	Reconstruction	Planned	Vilnius	Replacement of the overground crossing by underground one on the GTP Vilnius-Kaunas	168	18 July 2019	25 July 2019	During the maintenance, transmission system capacity in Paneriai - 2 Gas Metering Station exit point will be limited up to 0 kWh/day
7	Reconstruction	Planned	Panevėžys	Reconstruction of separate segments of GTP Vilnius - Panevėžys - Ryga (DN700)	1704	1 August 2019	10 November 2019	During the maintenance, transmission system capacity in Kiemėnai Gas Metering Station entry/exit point will be limited up to 45 600 000 kWh/day
8	Reconstruction	Planned	Kaunas	Replacement of the overground crossing by underground one on the GTP to Kaliningrad	168	1 October 2019	8 October 2019	No limitation
9	Reconstruction	Planned	Alytus	Replacement of the overground crossing by underground one on the GTP branch leading to Alytus M/R Station	96	16 September 2019	20 September 2019	No limitation
10	Reconstruction	Planned	Kaunas	Replacement of valves No. 1-II on the GTP branches leading to: Vievis, Elektrėnai, Žiežmariai, Kaišiadorys, Praviena M/R Stations. Replacement of valve No. 19 B on the GTP Vilnius - Kaliningradas. On the GTP to Kaliningrad (2nd part): replacement of valves No.16 A, 17 and connection to the remote control system SCADA, valve No.15C connection to SCADA.	240	2 September 2019	11 September 2019	During the maintenance, transmission system capacity in Šakiai Gas Metering Station exit point will be limited up to 22 800 000 kWh/day During the maintenance, transmission system capacity in Elektrenai Gas Metering Station exit point on the 2 September 2019 - 4 September 2019 (72 hours) will be limited up to 0 kWh/day
11	Reconstruction	Planned	Panevežys	On the GTP branch to Raguva M/R Station replacement of valve No.1-II and connection to the remote control system SCADA	48	17 September 2019	18 September 2019	No limitation
12	Reconstruction	Planned	Utena	On the GTP branch to Utena M/R Station replacement of valve No.1-II and connection to the remote control system SCADA	48	17 September 2019	18 September 2019	No limitation
13	Reconstruction	Planned	Panevežys	On the GTP branch to Raguva M/R Station replacement of valve No.1-I and connection to the remote control system SCADA	48	19 September 2019	20 September 2019	No limitation
14	Reconstruction	Planned	Utena	On the GTP branch to Utena M/R Station replacement of valve No.1-I and connection to the remote control system SCADA	48	19 September 2019	20 September 2019	No limitation